

Hidden Valley Lake - CSD
Hexavalent Chromium MCL Compliance Schedule

	2016												2017												2018												2019											
	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12
1 Feasibility Study	Jan 1 - Jun 30																																															
A Mech	6 mo																																															
B Blending	6 mo																																															
2 Treatment Design							Jul 1 - Oct 31																																									
A Mech							4 mo																																									
B Blending Wells							4 mo																																									
3 Funding													Jan 1, 2016 - Jun 30, 2018																																			
A Grants													2 1/2 yrs																																			
B SFR loan	10 mo																																															
C Dist Capital Expansion													2 1/2 yrs																																			
4 Land acquisition																																																
5 Environmental Review																																																
6 Test Wells													Nov 1, 2016 - Jun 30, 2018																																			
A Bidding process							3 mo																																									
B Test wells drilled							5 mo																																									
C Monitoring & sampling													1 yr																																			
7 New Well Construction																									Mar 1, 2018 - Dec 31, 2019																							
A Bidding process													4 mo																																			
B Construction																			6 mo																													
C Testing & monitoring																									1 yr																							
8 New Main & Clearwell Construction																									Mar 1, 2018 - Dec 31, 2019																							
A Bidding process																			1 yr																													
B Construction																									8 mo																							
9 Well added to State Permit																																					Jan 1 - Dec 31											